



PUBLIC WORKS  
SUPPORT FOR BUSINESS  
PROGRAM

# REBUILDING FIRST STREET

A PUBLICATION OF THE CITY OF MILWAUKEE DEPARTMENT  
OF PUBLIC WORKS

[www.city.milwaukee.gov/mpw/supportforbusiness/Projects.htm](http://www.city.milwaukee.gov/mpw/supportforbusiness/Projects.htm)

VOLUME I • ISSUE 4 • OCTOBER 8, 2010

## 2010 PROJECT SCHEDULE

### ► Stage One:

#### Late April to mid-July

Construct west side of roadway, sidewalk, curbs and gutters. COMPLETE

### ► Stage Two:

#### Mid-July to mid-October

Construct east side of roadway, sidewalk, curbs and gutters.

**Completion: Mid November 2010**

## Project Contacts

### Resident Engineer

Steve Graetz  
Community Engineering and  
Building Services  
414-313-5965

### Community Liaison

Kris Martinsek  
Martinsek & Associates  
414-769-0400 (office)  
[martinsek.firststreet@gmail.com](mailto:martinsek.firststreet@gmail.com)

### Project Field Office

Lincoln Warehouse  
2018 South First Street

## INSTALLATION OF EAST SIDEWALK BEGINS

Most of the pavement has been installed on the east lanes of S. 1st Street and crews from Platt construction will begin pouring the east sidewalks this week.

The plan calls for sidewalk installation to begin at Maple Street and move southward to Lincoln Avenue returning to complete the segment north of Maple to Mitchell Street. Sidewalk work will take approximately two weeks to complete.



Above: Resident Engineer Steve Graetz works with James Boyd just south of Mitchell preparing for the installation of the east sidewalk.

## ROADWAY PAVING NEARING COMPLETION



Above: View of S. 1st Street looking south from Maple

Zignego crews will continue their work paving the intersections in quadrants and completing the medians. With good weather, the bulk of the paving of the roadway and sidewalks should be complete by October 22.

The remaining work including landscaping and pavement markings will follow with project completion scheduled for mid-November 2010.

## HOW TO STAY INFORMED

If you have general questions or need someone to advocate on your behalf with the Department of Public Works, contact Kris Martinsek, the Community Liaison for the project, at the phone number or email listed at left. If you want first hand information on the progress of the project, attend the

next construction progress meeting, 2:00 p.m., Wednesday, October 20, at the Lincoln Warehouse, 2018 South First Street.

Information on the city's construction projects is also available on the Department of Public Works website at the web address listed above.